



# ARISTONE INTERIORS

Brighter pools

## Start up Procedure

### START UP

Start up should occur as soon as possible after the pool has completed filling, preferably within 24 hours of the water reaching the top of the render.

Test pool water and balance to the recommended levels as listed as soon as the pool is filled

1.	pH	7.2 - 7.8	(Ideal 7.4)
2.	Total Alkalinity (TA)	100 - 200ppm	(Ideal 120)
3.	Calcium Hardness (CH)	200 - 300ppm	(Ideal 250)*

\*Calcium levels will increase as the product cures  
DO NOT add calcium for at least 4 weeks and then ONLY if required.

**NB Salt should not be added to the pool for at least 4 weeks**

### Weekly Maintenance

Week 1	Brush walls and floor of pool to remove chemical and mineral residue. Test pH and TA every day balance as required
Week 2	Brush walls and floor of pool Test pH and TA every other day balance as required
Week 3	Brush walls and floor of pool Test pH and TA twice a week and balance as required
Week.4.	Brush walls and floor of pool Test pH and TA twice a week and balance as required
Week.5	<b>For Salt Chlorinated Pools</b> Add salt evenly around the pool at the appropriate level broom the salt around the pool until it is dissolved and start the salt water chlorinator. Vacuum any residual salt and impurities to filtration system to prevent staining.

NB\* Please ensure that water chemistry levels are within Australian Standards